



Michigan Department of Transportation

Inspector's Daily Report

8/7/2021 10:36 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/5/2021	Day of Week Thursday	Seq. No. 1	Import Date 8/9/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 84 ° F		Weather partly cloudy			



Inspector's Daily Report

8/7/2021 10:36 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Kensington between Warren & Cornwall 2.) Kensington between Waveney & Cornwall north end 3.) Kensington between Waveney & Cornwall center 4.) Kensington between Waveney & Cornwall south end 5.) Kensington between Waveney & Wallingford north end 6.) Kensington between Waveney & Wallingford south end 7.) Kensington between Rosewood & Wallingford north end 8.) Kensington between Rosewood & Wallingford south end 9.) Kensington between Rosewood & Mack north end 10.) Kensington between Rosewood & Mack south end 11.) Waveney between Kensington & Yorkshire 12.) Cornwall between Kensington & Yorkshire 13.) Bishop between Cornwall & Warren

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 4:30pm

TESTING:
None

DBE CONTRACTORS:
No DBE contractors were observed on site today.

TRUCKING COMPANIES:
None

UTILITY CONFLICTS:
None

EXTRAS AND OVERRUNS:
None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS: The Cat mechanic came to replace filters and fluids in the unloader. We lost two hours of work while this maintenance was completed.

SOIL EROSION CONTROL



Inspector's Daily Report

8/7/2021 10:36 AM

FieldManager 5.3c

SOIL EROSION CONTROL:

No apparent issues observed.

TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	9.50	Cat unloader 262D	1	9.50
	operator/ driver /	2	9.50	with milling attachment		
	laborer			F series Dump truck w/	1	9.50
				trailer		
				F250 pickup	1	9.50
				Vacume truck	1	9.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:20 PM
(Signature)

(Date)