



Michigan Department of Transportation

Inspector's Daily Report

8/11/2021 8:41 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/5/2021	Day of Week Thursday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 82 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Century Cement

CONTRACTOR ACTIVITIES:

I arrived on site at 2:00pm to cover for Christian Lucas who had to leave early for a doctor's appointment. I observed the milling crew while they milled out the streets according to spec in preparation for the speed humps to be placed.

The crew milled at the following locations:

numbers 1 thru 4. Harvard from Mack ave to Wallingford

5. Harvard south of Waveney

The crew finished up for the day at 4:30pm

TESTING:

none

TRAFFIC CONTROL:

none

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

none

ATTACHMENTS:

none

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	laborers	1	2.50	Ford F-150 Pickup	1	2.50
	operator	1	2.50	milling machine	1	2.50
	truck driver	1	2.50	semi with trailer	1	2.50

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 3:20 PM
(Signature)

(Date)