



Michigan Department of Transportation

Inspector's Daily Report

8/9/2021 10:50 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/5/2021	Day of Week Thursday	Seq. No. 1	Import Date 8/9/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 65 ° F High: 87 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. District 4. 1.) Locations of milling: Evanston St. between Newport St. and Chalmers St. 2.) Locations of milling: Maiden St. between Newport St. and Chalmers St. 1. NOTE: first speed hump east of Newport St. on Newport St. was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications. 3.) Location of milling: Wade St. between Park Dr. and Annsbury Ave. 4.) Locations of milling: Norcross St. between Olga St. and Edsel Ford E. Service Dr. 5.) Locations of milling: Lakeview St. between Southampton St. and Chandler Park Dr. 6.) Locations of milling: Drexter St. between Southampton St. and Frankfort St. 7.) Locations of milling: Gray St. between E. Warren Ave. and Forest Ave. 8.) Locations of milling: Lakewood St. between Lozier St. and Mack Ave. 9.) Locations of milling: Fairview St. between E. Canfield St. and Mack Ave. 10.) Locations of milling: Hurlburt St. between E. Canfield St. and Sylvester St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator/foreman, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:21 PM
(Signature)

(Date)