



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/6/2021	Day of Week Friday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AS Andrew Schuster				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AS, Andrew Schuster		Revised By MR, Matthew Richter		Revision Date 8/18/2021 8:50 AM	Revision No. 1
Temperatures Low: 64 ° F High: 87 ° F		Weather Sunny			

Comments

CONTRACTOR ON SITE: Gibraltar Constuction Company

CONTRACTOR ACTIVITIES: crew arrived around 7:00am, starting the pavement painter and applying permentent markings to speed humps in various locations from 7:00am to 3:00pm.

- 1) Farr st between Dwyer St and Foster St (3 humps)
- 2) Sherwood St between Strong St and Miller St (4 humps)
- 3) Klein St between Conant St and Farr St (1 hump)
- 4) Dwyer St between Conant St and Miller St (2 humps)
- 5) Oliver St between Mount Elliot St and Conant St (3 humps)
- 6) E Palmer St between John R St and Saint Antoine St (3 humps)

Total markings: 16 humps x 2 markings per hump = 32 markings

Traffic Control: Cones were placed in front of newly painted markings.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	8.00	Graco Line Striper 250	1	8.00
	Laborers	5	8.00	DC		
				Pickup truck with trailer	2	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	36.000	Ea	See General Comments		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
 (Signature) Mar 14 2022 3:23 PM

(Date)