



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/9/2021	Day of Week Monday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AS Andrew Schuster				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AS, Andrew Schuster		Revised By MR, Matthew Richter		Revision Date 8/18/2021 8:53 AM	Revision No. 1
Temperatures Low: 72 ° F High: 88 ° F				Weather Sunny	

Comments

CONTRACTOR ON SITE: Gibraltar Constuction Company

CONTRACTOR ACTIVITIES: crew arrived around 7:00am, starting the pavement painter and applying permentent markings to speed humps in various locations from 7:00am to 2:30pm.

- 1) Beaubien St between Hendrie St and E Ferry St (2 humps)
- 2) Beaubien St between E Kirby St and Fredric Douglass Ave (1 hump)
- 3) Clements St between La Salle Blvd and Linwood St (2 humps)
- 4) La Salle Blvd between Tyler St and W Buena Vista St (1 hump)
- 5) Montville Pl between Indiandale St and Glendale St (2 humps)
- 6) Fullerton St between 14th St and Linwood St (4 humps)
- 7) Sturtevant St between Linwood St and La Salle Blvd (2 humps)
- 8) Sturtevant St between La Salle Blvd and 14th St (2 humps)
- 9) Sturtevant St between Rosa Parks Blvd and 14th St (1 hump)
- 10) Highland St between La Salle Blvd and 14th St (2 humps)
- 11) Monterey St between Linwood St and La Salle St (2 humps)
- 12) Lawrence St between La Salle Blvd and Rosa Parks Blvd (3 humps)
- 13) Collingwood St between La Salle Blvd and Rosa Parks Blvd (3 humps)

Total markings: 27 humps x 2 markings per hump = 54 markings

Traffic Control: Cones were placed in front of newly painted markings.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	7.50	Graco Line Striper 250	1	7.50
	Laborers	5	7.50	DC		
				Pickup truck with trailer	2	7.50



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	54.000	Ea	See General Comments		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) (Date)
Mar 14 2022 3:26 PM