



Michigan Department of Transportation

Inspector's Daily Report

8/11/2021 9:10 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/9/2021	Day of Week Monday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 82 ° F		Weather cloudy			

Comments

CONTRACTOR ON SITE:

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 7:45am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Haverhill between Linville and Outer Dr
2. Haverhill between Southhampton and Frankfort
3. Haverhill between E Warren and Cornwall
- 4&5. Devonshire between Outer Dr and Harper
- 6,7&8. Bedford between Harper and E Warren
- 9,10,11&12. Courville between E Warren and Harper
13. 3 Mile between Linville and Outer Dr
- 14 thru 18. Kensington from Harper to Frankfort
19. Kensington between E Warren and Cornwall

Contractor finished up for the day at 3:15pm due to thunderstorms coming in.

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

Marleena - City inspector

ATTACHMENTS:

HMA tickets



Michigan Department of Transportation

Inspector's Daily Report

8/11/2021 9:10 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.00	CAT CB1.7 mini roller	1	8.00
	laborers	5	8.00	CAT IT24F loader	1	8.00
	operator	2	8.00	Ford F-150 Pickup	2	8.00
	truck driver	1	8.00	semi with trailer	1	8.00
				stake truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	500.300	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:26 PM
(Signature)

(Date)