



Michigan Department of Transportation

Inspector's Daily Report

8/11/2021 8:14 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/9/2021	Day of Week Monday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 76 ° F High: 90 ° F		Weather Sunny/rain			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Humps. District 4. 1.) Locations of milling: Bedford St. between Bremen St. and Wayeney St. 2.) Locations of milling: Bremen St. between Devonshire St. and Havenhill St. 3.) Locations of milling: Bremen St. between Buckingham Ave. and Berkshire St. 4.) Locations of milling: Bremen St. between Chatsworth St. and Balfour St. NOTE: speed hump between Chatsworth St. and Balfour St. was not in compliance with design off set from driveway. Speed Hump milling was still installed per design/specifications 5.) Locations of milling: Chatworth St. between Bremen St. and Windsor Rd. 6.) Locations of milling: Lakepointe St. between Mack Ave. and Lozier St.
1 - Shop Vac. 2 axle Truck 1 driver/operator, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, , 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 3:26 PM

(Date)