



Michigan Department of Transportation

Inspector's Daily Report

8/10/2021 9:46 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/9/2021	Day of Week Monday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MK Mohammad Karimi				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MK, Mohammad Karimi		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 88 ° F		Weather Sunny			



Inspector's Daily Report

8/10/2021 9:46 PM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

I arrived on site at 7:00am. Contractor begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 8:45am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

- 1,2,3. Wilshire, Between Conner and Gunston Qty=3
- 4,5. Wilshire, Between Barrett and Roseberry Qty2
- 6,7. Wilshire, Between Roseberry and Annsburry Qty=2
- 8,9. Wilshire, Between Dickerson and Coplin Qty=2
- 10,11. Maiden, Between Newport and Chalmers Qty=2
- 12. Wade, between Park and Annsburry
- 13. Evantson, between Gunston and Barrett

Contractor finished up for the day at 4:30 pm and was all packed up and off site by 5:00 pm.

TESTING:

N/A

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

N/A

SPECIAL NOTES:

At 11:30 am Charmonique Nicholson City's Inspector came to the job site to check the project. She asked about process of project and she record a video for a whole process of Speed Hump Installation. She left at 12:30 pm.

SITE VISITORS:

N/A

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

8/10/2021 9:46 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	10.00	Ram Pickup Truck	2	10.00
	Labors	4	10.00	Takeuchi TL 10V2	1	10.00
	Operator	1	10.00	Dozer		
	Truck Driver	2	10.00	Truck with Trailer	2	10.00
				Wacker Neusen RD12 Roller	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Gibraltar Construction Company	5017001	0001	PW-7035A	0001	310.153	Ft	Refer to the IDR for Locations and details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:27 PM
(Signature)

(Date)