



Michigan Department of Transportation

## Inspector's Daily Report

8/11/2021 9:22 AM

FieldManager 5.3c

**Contract:** \_PW7035A, 2021 HMA Speed Hump Installation

|                                                               |                               |                         |                                 |                                          |                                                |
|---------------------------------------------------------------|-------------------------------|-------------------------|---------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>8/10/2021                                  | <b>Day of Week</b><br>Tuesday | <b>Seq. No.</b><br>1    | <b>Import Date</b><br>8/12/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>JVA Justin Van Acker      |                               |                         |                                 | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                               |                         |                                 |                                          |                                                |
| <b>Entered By</b><br>JVA, Justin Van Acker                    |                               | <b>Revised By</b>       |                                 | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 72 ° F <b>High:</b> 90 ° F |                               | <b>Weather</b><br>sunny |                                 |                                          |                                                |

### Comments

#### CONTRACTOR ON SITE:

Century Cement Company

#### CONTRACTOR ACTIVITIES:

Contractor arrived on site at 8:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 9:15am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Cornwall between Yorkshire and Kensington
- 2,3&4. Kensington between Cornwall and Waveney
5. Waveney between Yorkshire and Kensington
- 6 thru 11. Kensington from Waveney to Mack Ave
- 12 thru 17. Harvard from Mack Ave to Waveney
18. Waveney between Harvard and Grayton
- 19 thru 22. Harvard from Waveney to E Warren
23. Audubon between Wallingford and Rosewood

Contractor finished up for the day at 6:00pm

#### TESTING:

none

#### TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

#### EROSION CONTROL:

none

#### SPECIAL NOTES:

none

#### SITE VISITORS:

none

#### ATTACHMENTS:

HMA tickets



Michigan Department of Transportation

## Inspector's Daily Report

8/11/2021 9:22 AM

FieldManager 5.3c

### Contractors

| Contractor's Name            | Personnel    | No. | Hrs.  | Equipment             | No. | Hrs.  |
|------------------------------|--------------|-----|-------|-----------------------|-----|-------|
| Century Cement Company, Inc. | foreman      | 1   | 10.00 | CAT CB1.7 mini roller | 1   | 10.00 |
|                              | laborers     | 5   | 10.00 | CAT IT24F loader      | 1   | 10.00 |
|                              | operator     | 2   | 10.00 | Ford F-150 Pickup     | 2   | 10.00 |
|                              | truck driver | 1   | 10.00 | semi with trailer     | 1   | 10.00 |
|                              |              |     |       | stake truck           | 1   | 10.00 |

### Item Postings

| Item/Material Description                                               | Item Code | Prop. Line | Project  | Category | Quantity | Unit | Location                                                    | Brkdwn ID | Attn |
|-------------------------------------------------------------------------|-----------|------------|----------|----------|----------|------|-------------------------------------------------------------|-----------|------|
| _ Speed Hump, HMA, Modified<br>Contractor: Century Cement Company, Inc. | 5017001   | 0001       | PW-7035A | 0001     | 597.900  | Ft   | Various locations. See contractor's activities for details. |           |      |

Reviewed By: Theresa Schuster  
(Signature)

Theresa Schuster  
Mar 14 2022 3:28 PM

\_\_\_\_\_  
(Date)