



Michigan Department of Transportation

Inspector's Daily Report

8/11/2021 8:14 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/10/2021	Day of Week Tuesday	Seq. No. 1	Import Date 8/12/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 95 ° F		Weather Cloudy			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 4. 1.)Locations of milling: Lakepointe St. between Voight St. and Lozier St. NOTE: first speed hump north of Lozier St. was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications. 2.) Locations of milling: Maryland St. between Voight St. and Mack Ave. 3.) Location of milling: Bremen St. between Somerset Ave. and Nottingham Rd. 4.) Location of milling: Chatsworth St. between Southampton St. and Frankfort St. 5.) Location of milling: Chatsworth St. between East Warren Ave. and Cornwell St. NOTE: Speed hump on Chatsworth St. between East Warren Ave. and Cornwell St. was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications. 6.) Location of milling: Bedford St. between Munich St. and Waveney St. 7.) Locations of milling: Wayburn St. between Evanston St. and Elmdale St.
1 - Shop Vacuum 2 axle Truck 1 driver/operator, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster
(Signature)

Theresa Schuster
Mar 14 2022 3:28 PM

(Date)