



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 11:53 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/11/2021	Day of Week Wednesday	Seq. No. 1	Import Date 8/18/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AS Andrew Schuster				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AS, Andrew Schuster		Revised By		Revision Date	Revision No.
Temperatures Low: 73 ° F High: 89 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE: Gibraltar Constuction Company

CONTRACTOR ACTIVITIES: crew arrived around 9:30am, starting the pavement painter and applying permentent markings to speed humps in various locations from 9:30am to 3:30pm.

1. Glendale St between Dexter and Linwood St (5 humps)
2. Wildemere St between Glendale St and Elmhurst St (4 humps)
3. Lawton St between Fullerton St and Leslie St (1 hump)
4. Fullerton St between Dexter Ave and Linwood St (5 humps)
5. Sturtevant St between Dexter Ave and Linwood St (4 humps)
6. Cortland St between Dexter Ave and Linwood St (5 humps)
7. Richton St between Dexter Ave and Linwood St (5 humps)
8. Elmhurst st between Dexter Ave and Linwood St (5 humps)
9. Tuxedo St between Dexter Ave and Linwood St (4 humps)
10. Lawton St between Webb St and Collingwood St (2 humps)
11. Lawrence St between Dexter Ave and Lawton St (3 humps)

Total markings: 43 humps x 2 markings per hump = 86 markings

Traffic Control: Cones were placed in front of newly painted markings.

5 screws were found in 3 tires of the Red RAM Gibraltar work truck, it was assumed to be an off-site incident. The tires were periodically filled with more air throughout the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	6.00	Graco Line Striper 250	1	6.00
	Laborers	5	6.00	DC		
				Pickup truck with trailer	2	6.00



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 11:53 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified Contractor: Gibraltar Construction Company	8117050	0002	PW-7035A	0001	86.000	Ea	Various Locations. Details in general comments.		

Reviewed By: Theresa Schuster
(Signature)

Theresa Schuster
Mar 14 2022 3:30 PM

(Date)