



Michigan Department of Transportation

## Inspector's Daily Report

8/16/2021 11:22 AM

FieldManager 5.3c

**Contract:** \_PW7035A, 2021 HMA Speed Hump Installation

|                                                               |                                 |                                 |                                 |                                          |                                                |
|---------------------------------------------------------------|---------------------------------|---------------------------------|---------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>8/11/2021                                  | <b>Day of Week</b><br>Wednesday | <b>Seq. No.</b><br>1            | <b>Import Date</b><br>8/16/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>CL Chris Lucas            |                                 |                                 |                                 | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                                 |                                 |                                 |                                          |                                                |
| <b>Entered By</b><br>CL, Chris Lucas                          |                                 | <b>Revised By</b>               |                                 | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 73 ° F <b>High:</b> 88 ° F |                                 | <b>Weather</b><br>partly cloudy |                                 |                                          |                                                |



## Inspector's Daily Report

8/16/2021 11:22 AM

FieldManager 5.3c

### Comments

#### CONTRACTOR ON SITE:

Gibraltar Construction Company

#### CONTRACTOR ACTIVITIES:

Contractor arrived on site at 10:00am (delayed start due to inclement weather, not called in) to begin spraying tac down at all of the locations that were milled in preparation for speed hump installation. The truck loaded with HMA arrived at the site around 10:35am. After the truck arrived the crew began installing speed humps in accordance with the project specifications by utilizing the unloader to place HMA into the milled areas before dragging a screed across the top. The screed is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

- 1.) Evanston between Gunston & Barrett
- 2 & 3.) Evanston between Norcross & Annsbury
- 4.) Evanston between Park & Annsbury
- 5.) Evanston between Park & Dickerson
- 6 & 7.) Evanston between Newport & Chalmers
- 8.) Promenade between Queen & Hayes
- 9 & 10.) Promenade between Queen & Chalmers
- 11.) Evanston between Dickerson & Coplin dickerson end

Contractor finished up for the day at 4:00pm due to more inclement conditions.

#### TESTING:

none

#### TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

#### EROSION CONTROL:

none

#### SPECIAL NOTES:

none

#### SITE VISITORS:

none

#### ATTACHMENTS:

HMA tickets



## Inspector's Daily Report

8/16/2021 11:22 AM

FieldManager 5.3c

## Contractors

| Contractor's Name              | Personnel          | No. | Hrs. | Equipment             | No. | Hrs. |
|--------------------------------|--------------------|-----|------|-----------------------|-----|------|
| Gibraltar Construction Company | Foreman            | 1   | 7.00 | 10 Yard dump w /      | 1   | 7.00 |
|                                | Laborers / Drivers | 7   | 7.00 | trailer               |     |      |
|                                | Operator / Drivers | 2   | 7.00 | 10 yard dumps         | 2   | 7.00 |
|                                |                    |     |      | Ford F550 flatbed     | 1   | 7.00 |
|                                |                    |     |      | Ram 2500 pickup truck | 1   | 7.00 |
|                                |                    |     |      | Ram 2500 pickup truck | 1   | 7.00 |
|                                |                    |     |      | with trailers         |     |      |
|                                |                    |     |      | Takeuchi TL 10v2      | 1   | 7.00 |
|                                |                    |     |      | Unloader              |     |      |
|                                |                    |     |      | Wacker RD12 double    | 1   | 7.00 |
|                                |                    |     |      | drum roller           |     |      |

## Item Postings

| Item/Material Description                  | Item Code | Prop. Line | Project  | Category | Quantity | Unit | Location          | Brkdwn ID | Attn |
|--------------------------------------------|-----------|------------|----------|----------|----------|------|-------------------|-----------|------|
| _ Speed Hump, HMA, Modified                | 5017001   | 0001       | PW-7035A | 0001     | 295.200  | Ft   | VARIOUS LOCATIONS |           |      |
| Contractor: Gibraltar Construction Company |           |            |          |          |          |      |                   |           |      |

Reviewed By: Theresa Schuster Theresa Schuster  
Mar 14 2022 3:30 PM  
(Signature) (Date)