



Michigan Department of Transportation

Inspector's Daily Report

8/14/2021 7:20 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/11/2021	Day of Week Wednesday	Seq. No. 1	Import Date 8/16/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 78 ° F High: 88 ° F		Weather Sunny/rain			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 4. 1.) Locations of milling: Wayburn St. between Berkshire St. and Elmdale St. 2.) Locations of milling: Bluehill St. between Harper Ave. and Chandler Park Dr. 3.) Locations of milling: Woodhill St. between Minerva St. and Chandler Park Dr. 4.) Locations of milling: Neff Ave. between Chester St. and Chandler Park Dr. 4.) Locations of milling: University Pl. between Berden St. and Chandler Park Dr. 5.) Location of milling: Marseilles St. between Southampton St. and Chandler Park Dr. NOTE: speed hump on this block of Marseilles St. between Southampton St. and Chandler Park Dr. was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications. 1 - Shop Vacuum 2 axle Truck 1 driver operator/ 1 labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:31 PM
(Signature)

(Date)