



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 11:56 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/13/2021	Day of Week Friday	Seq. No. 1	Import Date 8/18/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AS Andrew Schuster				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AS, Andrew Schuster		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 85 ° F		Weather sunny			



Inspector's Daily Report

8/18/2021 11:56 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (8:00am- 3:30pm)

Contractor arrived on site at 8:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Glynn Ct between Linwood St and Rosa Parks Blvd (5 humps)
2. W Boston Blvd between Linwood St and John C Lodge (16 humps)
3. Berlingame St between Woodrow Wilson St and Rosa Parks Blvd (2 humps)
4. Longfellow St between Linwood St and Hamilton (10 humps)
5. Woodrow Wilson St between Chicago Blvd and Taylor St (3 humps)
6. Edison St between Linwood St and Hamilton (9 humps)
7. Atkinson St between Linwood St and Hamilton (10 humps)
8. La Salle Blvd between Clairmount St and W Euclid St (4 humps)
9. Taylor St between La Salle Blvd Rosa Parks Blvd (3 humps)
10. Hazelwood St between 14th St and Woodrow Wilson St (3 humps)

Total markings= 65 humps x 2 markings = 130 markings
130 total speed hump markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None



Inspector's Daily Report

8/18/2021 11:56 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	7.50	Graco Line Striper 250	1	7.50
	Laborers	4	7.50	DC Paint Machine		
				Ram pickup truck with trailers	2	7.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	130.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		
Contractor: Gibraltar Construction Company									

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 3:42 PM (Date)