



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:46 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/13/2021	Day of Week Friday	Seq. No. 1	Import Date 8/17/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By MR, Matthew Richter		Revision Date 8/18/2021 6:46 PM	Revision No. 2
Temperatures Low: 74 ° F High: 85 ° F		Weather COUDY W/ occasional drizzle			



Inspector's Daily Report

8/18/2021 6:46 PM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installation. The truck loaded with HMA arrived at the site around 8:00am. After the truck arrived the crew began installing speed humps in accordance with the project specifications by utilizing the unloader to place HMA into the milled areas before dragging a screed across the top. The screed is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

- 1.) Gallagher between Davison & Laeley - 24.3 feet
- 2.) Bloom between Carpenter & Charles - 22.2 feet
- 3.) Veach between Connor & 8mile - 22.4 feet
- 4.) Evanston between Coplin & Dickerson - 26.6 feet
- 5.) Norcross between Olga & Hern - 32.8 feet
- 6.) Norcross between Edsel Ford & Hern - 32.8 feet
- 7.) Lakeview between Chandler Park & Southampton - 26.3 feet
- 8.) Drexel between Frankfort & Southampton - 26.8 feet
- 9.) Gray between Forest & Warren - 26.4 feet
- 10.) Lakewood between Lozier & Mack - 26.5 feet
- 11.) Alma between Hayes & Queen - 28.5 feet

Contractor finished up for the day at 5:00pm due to more incimate conditions.

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:46 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	10.00	10 Yard dump w / trailer	1	10.00
	Laborers / Drivers	7	10.00	10 yard dumps	2	10.00
	Operator / Drivers	2	10.00	Ford F550 flatbed	1	10.00
				Ram 2500 pickup truck	1	10.00
				Ram 2500 pickup truck with trailers	1	10.00
				Takeuchi TL 10v2 Uniloader	1	10.00
				Wacker RD12 double drum roller	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Gibraltar Construction Company	5017001	0001	PW-7035A	0001	295.600	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:42 PM
(Signature)

(Date)