



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/14/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/17/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CM Cameron Marinucci				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CM, Cameron Marinucci		Revised By MR, Matthew Richter		Revision Date 8/18/2021 6:29 PM	Revision No. 1
Temperatures Low: 59 ° F High: 80 ° F		Weather Sunny			



Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: Gibraltar Construction Company

CONTRACTORS ACTIVITIES: Gibraltar Construction Company arrived on site at 7:30am to paint directional markers using polyurea paint on HMA speed humps. They completed marking the following locations:

- 1.) Woodrow Wilson between Clairmount and Taylor. 1 - speed hump, 2 - markings
- 2.) Hazelwood between Woodrow Wilson and Rosa Parks. 1 - speed hump, 2 - markings
- 3.) Byron between Clairmount and Taylor. 1 - speed hump, 2 - marking
- 4.) Pingree between Woodrow Wilson and Rosa Parks. 1 - speed hump, 2 - markings
- 5.) Philadelphia between Woodrow Wilson and Byron. 2 - speed humps, 4 - markings
- 6.) Virginia Park between Hamilton and Rosa Parks. 4 - speed humps, 8 markings
- 7.) Bethune between Poe and Churchill. 2 speed humps, 4 markings
- 8.) Woodrow Wilson between Bethune and W. Grand Blvd. 2 - speed humps, 4 - markings
- 9.) Churchill between Bethune and W. Grand Blvd. 2 - speed humps, 4 - markings
- 10.) Lothrop between Hanover and Rosa Parks. 2 - speed humps, 4 - markings
- 11.) LaSalle between S. LaSalle and W. Grand Blvd. 3 - speed humps, 6 - markings
- 12.) LaMothe between 14th and Linwood. 3 - speed humps, 6 - markings
- 13.) Virginia Park between LaSalle and 14th. 2 - speed humps, 4 - markings
- 14.) LaSalle between Wuclid and Hazelwood. 3 - speed humps, 6 - markings
- 15.) Gladstone between Linwood and Rosa Parks. 4 - speed humps, 8 - markings
- 16.) Pingree between Linwood and 14th. 3 - speed humps, 6 - markings
- 17.) Carter between Linwood and Dexter. 6 - speed humps, 12 - markings
- 18.) Gladstone between Dexter and Wildemere. 2 - speed humps, 4 - markings
- 19.) Hazelwood between Dexter and Wildemere. 1 - speed hump, 2 - markings
- 20.) Clairmount between Lawton and Dexter. 4 - speed humps, 8 - markings

A total of 98 markings were painted. The contractor left the site at 3:30pm.

TESTING:

None.

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None.

UTILITY CONFLICTS:

None.

EXTRAS AND OVERRUNS:

None.

SPECIAL NOTES:

None.

SITE VISITORS:

None.

SOIL EROSION CONTROL:

None.

TRAFFIC CONTROL:

Orange cones were used to direct traffic around the wet pavement markings.

ATTACHMENTS:

None.



Michigan Department of Transportation

Inspector's Daily Report

8/18/2021 6:39 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	8.50	Paint sprayer	1	8.50
	Laborer	1	8.50	Truck	1	8.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	98.000	Ea	Refer to General Comments for locations.		
Contractor: Gibraltar Construction Company									
Item Remarks: See General Comments for more information									

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) (Date)
Mar 14 2022 3:44 PM