



8/17/2021 7:45 AM

FieldManager 5.3c

IDR Date 8/14/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/17/2021	Project Engineer Kevin Surhigh		Construction Engineer Steve Bannasch	
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number		Elec. Attachments None	
Prime Contractor Century Cement Company, Inc.							
Entered By MC, Michael Cruciano			Revised By		Revision Date	Revision No.	
Temperatures Low: 65 ° F High: 77 ° F			Weather Sunny				

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 4. 1.) Location of milling: Lenox St. between Kercheval St. and E. Jefferson Ave. 2.) Location of milling: Algonquin St. between E. Jefferson Ave. and Freud St. 3.) Location of milling: Algonquin St. between Freud St. and Essex St. 4.) Locations of milling: Algonquin St. between Essex St. and Avondale St. 5.) Locations of milling: Averhill St. between Drexel St. and Eastlawn St. 1 - Shop Vacuum 2 axle Truck 1 driver operator and 1 labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 3:44 PM (Date)