



Michigan Department of Transportation

Inspector's Daily Report

8/16/2021 9:14 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/14/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/16/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name ZS Zach Silveira				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By ZS, Zach Silveira		Revised By		Revision Date	Revision No.
Temperatures Low: 63 ° F High: 77 ° F		Weather Sunny			



Inspector's Daily Report

8/16/2021 9:14 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:
Century Cement Company

CONTRACTOR ACTIVITIES:
Contractor worked from 7:00am-0:00pm

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 8:00am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. The stopped work for the day at 3:40pm and left the job site at 3:50pm

Speed humps were installed at the following locations:

1. Lakpointe, from Mack to Voight moving North - 6 Speed Humps
- 26.5', - 26.5', - 26.7', - 26.5', - 26.7', - 26'
2. Maryland, from Voight to Mack moving South - 6 Speed Humps
- 26.3', - 26.5', - 26.5', - 26.2', - 26.5', 26.1'
3. Chatsworth, From Widsor to Bremen - 1 Speed Hump
- 26.1'
4. Evanston, from Baconsfield to E Outer Drive moving West - 2 Speed Humps
- 26.4, - 26.4',
5. Manistique, From Evanston to Elmdale moving North - 3 Speed Humps
- 26.4', - 26.2', - 26.2'
6. Promade, from Manistique to Hayes moving West - 2 Speed Humps
- 26.2', - 26.2'
7. Wayburn, from Birkshire to Evanston moving South - 3 Speed Humps
- 26.5', - 26.5', - 26.7'

Total Placed HMA 606.8Ft
Total Speed Humps placed 23 Speed Humps

TESTING:
none

TRAFFIC CONTROL:
Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:
none

SPECIAL NOTES:
none

SITE VISITORS:
none

ATTACHMENTS:
HMA tickets



Inspector's Daily Report

8/16/2021 9:14 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.50	CAT CB1.7 mini roller	1	8.50
	laborers	6	8.50	CAT IT24F loader	1	8.50
	operators	2	8.50	Dump Truck w/trailer	1	8.50
	truck driver	1	8.50	F250 Work Pick-up Truck	1	8.50
				Ford F-150 Pick-up	2	8.50
				Pick-up truck w/ tack applicator trailer	1	8.50
				semi with trailer	1	8.50
				stake truck	1	8.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	606.800	Ft	Various locations. See General Comments, See contractor's activities for details.		

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 3:45 PM (Date)