



Michigan Department of Transportation

Inspector's Daily Report

8/16/2021 10:35 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/15/2021	Day of Week Sunday	Seq. No. 1	Import Date 8/17/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CM Cameron Marinucci				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CM, Cameron Marinucci		Revised By		Revision Date	Revision No.
Temperatures Low: 57 ° F High: 82 ° F		Weather Sunny			



Inspector's Daily Report

8/16/2021 10:35 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: Gibraltar Construction Company

CONTRACTORS ACTIVITIES: Gibraltar Construction Company arrived on site at 7:30am to paint directional markers using polyurea paint on HMA speed humps. They completed marking the following locations:

- 1.) Gladstone between Dexter and Quincy. 2 - speed hump, 4 - markings
- 2.) Holmur between Taylor and Montgomery. 5 - speed hump, 10 - markings
- 3.) Carter between Dexter and Holmur. 1 - speed hump, 2 - marking
- 4.) Vicksburg between Dexter and Holmur. 1 - speed hump, 2 - markings
- 5.) Montgomery between Dexter and Radford. 2 - speed humps, 4 - markings
- 6.) Columbus between Dexter and Holmur. 1 - speed humps, 2 markings
- 7.) Hogarth between Dexter and Holmur. 1 - speed humps, 2 markings
- 8.) Windemere between Vicksburg and Northwestern. 3 - speed humps, 6 - markings
- 9.) Hogarth between Dexter and Lawton. 4 - speed humps, 8 - markings
- 10.) Northwestern between Dexter and Windemere. 2 - speed humps, 4 - markings
- 11.) Columbus between Dexter and Linwood. 4 - speed humps, 8 - markings
- 12.) Mackinaw between Kimberly and Acadia. 1 - speed humps, 2 - markings
- 13.) Martindale between Joy and Grand River. 3 - speed humps, 6 - markings
- 14.) Vinewood between McGraw and Milford. 1 - speed humps, 2 - markings
- 15.) 15th between Marquette and Ferry Park. 1 - speed humps, 2 - markings
- 16.) Wabash between Bryant and Merrick. 1 - speed humps, 2 - markings

A total of 66 markings were painted. The contractor left the site at 3:30pm.

TESTING:

None.

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None.

UTILITY CONFLICTS:

None.

EXTRAS AND OVERRUNS:

None.

SPECIAL NOTES:

None.

SITE VISITORS:

None.

SOIL EROSION CONTROL:

None.

TRAFFIC CONTROL:

Orange cones were used to direct traffic around the wet pavement markings.

ATTACHMENTS:

None.



Michigan Department of Transportation

Inspector's Daily Report

8/16/2021 10:35 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	8.50	Paint sprayer	1	8.50
	Laborer	1	8.50	Truck	1	8.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	66.000	Ea	See General Comments for locations.		

Contractor: Gibraltar Construction Company

Item Remarks: See General Comments for more information.

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 3:45 PM (Date)