



Michigan Department of Transportation

Inspector's Daily Report

8/17/2021 10:41 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/16/2021	Day of Week Monday	Seq. No. 1	Import Date 8/18/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 75 ° F		Weather COUDY W/ occasional drizzle			



Inspector's Daily Report

8/17/2021 10:41 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installation. The truck loaded with HMA arrived at the site around 8:00am. After the truck arrived the crew began installing speed humps in accordance with the project specifications by utilizing the unloader to place HMA into the milled areas before dragging a screed across the top. The screed is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

- 1.) Cedargrove between Hayes & Brock - 24.4 feet
- 2.) Cedargrove between Kelly & Brock - 26.3 feet
- 3.) Troester between Salter & Brock - 26 feet
- 4.) Troester between Peoria & Grover - 26 feet
- 5&6.) Troester between Gratiot & Grover - 26.8 & 26 feet
- 7.) Fordham between Celestine & Chalmers - 21.9 feet
- 8,9,10&11.) Fairview between Cannfield & Mack - 30.9, 30.4, 30.3, 30.7 feet
- 12.) Hazelwood between LaSalle & 14th - 21.4 feet
- 13.) Edison between LaSalle & Linwood 21.6 feet

Contractor finished up for the day at 6:30pm due to more incimate conditions.

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Michigan Department of Transportation

Inspector's Daily Report

8/17/2021 10:41 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.50	10 Yard dump w / trailer	1	11.50
	Laborers / Drivers	7	11.50	10 yard dumps	2	11.50
	Operator / Drivers	2	11.50	Ford F550 flatbed	1	11.50
				Ram 2500 pickup truck	1	11.50
				Ram 2500 pickup truck with trailers	1	11.50
				Takeuchi TL 10v2 Uniloader	1	11.50
				Wacker RD12 double drum roller	1	11.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	342.700	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster
(Signature)

Theresa Schuster
Mar 14 2022 3:51 PM

(Date)