



Michigan Department of Transportation

Inspector's Daily Report

8/17/2021 7:45 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/16/2021	Day of Week Monday	Seq. No. 1	Import Date 8/17/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 74 ° F		Weather Sunny/cloudy/light rain			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 4. 1.) Location of milling: Korte St. between Drexel St. and Piper Blvd. 2.) Location of milling: Korte St. between Newport St. and Lakeport St. 3.) Location of milling: Pennsylvania St. between E. Warren Ave. and Moffat St. 4.) Location of milling: Pennsylvania St. between Barker Ave. and Shoemaker St. 5.) Location of milling: Rosemary St. between Gratiot Ave. and Chalmers St. 1 - Shop Vacuum 2 axle Truck 1 driver operator/labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:53 PM
(Signature)

(Date)