



Michigan Department of Transportation

Inspector's Daily Report

8/19/2021 7:29 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/17/2021	Day of Week Tuesday	Seq. No. 1	Import Date 8/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 84 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 4. 1.) Locations of milling: Engleside St. between Connor St. and Gunston St. 2.) Location of milling: Nashville between Bradford St. and Gunston St. 3.) Location of milling: College St. between Bradford St. and Gunston St. 4.) Location of milling: Minden St. between Algonac St. and Gunston St. 1. NOTE: speed hump at 11450 Minden St. was not in compliance with design off sets from driveways, both north and south of street. Speed Hump milling was not installed. 5.) Location of milling: Promenade Ave. between Conner St. and Gunston St. 6.) Location of milling: Elmdale St.. between Barrett St. and Roseberry St. 7.) Location of milling: Mayfield St. between Hayes St. and Queen St. 8.) Location of milling: Mayfield St. between Hayes St. and Kelly Rd. 9.) Location of milling: Young St. between Hayes St. and Brock St. 10.) Location of milling: Troester St. between Hayes St. and Brock St.

1 - Shop Vacuum 2 axle Truck 1 driver operator and 1 labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster
(Signature)

Theresa Schuster
Mar 14 2022 3:54 PM

(Date)