



Michigan Department of Transportation

Inspector's Daily Report

8/20/2021 11:24 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/19/2021	Day of Week Thursday	Seq. No. 1	Import Date 8/26/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name OA Omar Alomari				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By OA, Omar Alomari		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 82 ° F		Weather Partly Cloudy			



Inspector's Daily Report

8/20/2021 11:24 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 5:30 pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

Addison, McGraw to Dennison (3 speed humps)
Lawndale, McGraw to Dennison (3 speed humps)
Trenton, McGraw to Kirkwood (3 speed humps)
Ogden, McGraw to Kirkwood (4 speed humps)
Renville, McGraw to Kirkwood (4 speed humps)
St. Lawrence, McGraw to Kirkwood (3 speed humps)
Henderson, St. Lawrence to Lonyo (1 speed hump)
Elmer, McGraw to Kirkwood (3 speed humps)
Wagner, Casper to Springwells (1 speed hump)
Florida, Edsel Ford fwy to Kirkwood (5 speed humps)
Smart, Central to Lonyo (2 speed humps)
Tarnow, Edsel Ford fwy to Burwell (7 speed humps)
Chopin, McGraw to Kirkwood (3 speed humps)
Cecil, McGraw to Kirkwood (3 speed humps)
Wheeler, Sarena to Proctor (1 speed hump)
Holmes, Central to Sarena (3 speed humps)
Gladys, Cicotte to Gilbert (1 speed hump)
Cicotte, Gladys to Edsel Ford fwy (2 speed humps)
Barlum, Martin to Cicotte (2 speed humps)

Total markings= 54 humps x 2 markings = 108 markings
108 total speed hump markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the



Inspector's Daily Report

8/20/2021 11:24 AM

FieldManager 5.3c

street saying closed to thru traffic.

Site Visitors:
NoneAttachments:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	10.50	Graco Line Striper 250	1	10.50
	Laborers	2	10.50	DC Paint Machine		
	Operator	2	10.50	Ram 2500 Pickup Truck	1	10.50
				Ram pickup truck with trailers	2	10.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	108.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		
Contractor: Gibraltar Construction Company									

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 3:57 PM
(Signature) (Date)