



Michigan Department of Transportation

Inspector's Daily Report

8/21/2021 7:37 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/20/2021	Day of Week Friday	Seq. No. 1	Import Date 8/26/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 87 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 6. 1.) Location of milling: Homer St. between Lawndale St. and Mullane St. 2.) Location of milling: Rathbone St. between Lawndale St. and Woodmere St. 3.) Location of milling: Rathbone St. between Lawndale St. and Springwells St. 4.) Location of milling: Homer St. between Springwells St. and Mullane St. 5.) Location of milling: Olivet St. between Elsmere St. and Lawndale St. 6.) Location of milling: Witt St. between Elsmere St. and Lawndale St.
1 - Shop Vacuum 2 axle Truck 1 driver operator and 1 - labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1 - pick up trucks, 1 - Bobcat with milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 3:58 PM (Date)