



Michigan Department of Transportation

Inspector's Daily Report

8/22/2021 10:28 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/21/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/26/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CM Cameron Marinucci				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CM, Cameron Marinucci		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 88 ° F		Weather Sunny			



Inspector's Daily Report

8/22/2021 10:28 PM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at approximately 8:00am containing 17.13 tons of 5E3 HMA. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then compacted with a plate compactor before rolling the speed hump to 3" at the vertex. The second truck load contained 20.49 tons of 5E3 HMA. A total of 37.62 tons of 5E3 HMA was used. Speed humps were installed at the following locations:

1. Longworth between Springwells and Lawndale, 2 speed humps installed, 46 LF, one speed hump was already installed but not marked as complete, it was marked as complete but not accounted for in lineal foot.
2. Longworth between Elsmere and Lawndale, 1 speed hump installed, 20 LF
3. Longworth between Elsmere and Woodmere, 2 speed humps installed, 46 LF
4. Homer between Elsmere and Woodmere, 2 speed humps installed, 46 LF
5. Rosebury between Elmdale and Barrett, 1 speed hump installed, 26 LF
6. Rothbone between Springwells and Woodmere, 8 speed humps installed, 180 LF
7. Homer between Springwells and Lawndale, 1 speed hump installed, 22 LF

Total Speed Humps installed: 17

Total LF: 386

TESTING:

None.

TRAFFIC CONTROL:

Contractor placed 2 orange cones on either side of all newly installed speed humps and barriers on the ends of the notifying the public the the street was closed.

EROSION CONTROL:

None.

SPECIAL NOTES:

None.

SITE VISITORS:

None.

ATTACHMENTS:

HMA tickets.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Foreman	1	8.00	CAT CB 1.7 Roller	1	8.00
	Laborer	6	8.00	CAT Front Loader	1	8.00
	Operator	1	8.00	Ford F-450	1	8.00
	Truck Driver	1	8.00	Ford F-250	1	8.00
				GMC Sierra 2500	1	8.00



Michigan Department of Transportation

Inspector's Daily Report

8/22/2021 10:28 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	386.000	Ft	Various locations, see General Comments for more information.		

Item Remarks: See General Comments for more information.

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 3:59 PM (Date)