



Michigan Department of Transportation

Inspector's Daily Report

8/23/2021 1:59 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/21/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/26/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 89 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 6. 1.) Location of milling: Oakdale St. between W. Vernor Hwy. and Woodmere St. 2.) Location of milling: Cabot St. between W. Vernor Hwy. and Pitt St. 3.) Locations of milling: Lawndale St. between Woodmere St. and W. Vernor Hwy. 4.) Location of milling: Pitt St. between Wendell St. and Ferris St. 5.) Location of milling: Pearl St. between Pitt St. and Woodmere St. 6.) Location of milling: Norman St. between Belle St. and Woodmere St. 7.) Location of milling: Norman St. between Pitt St. and W. Vernor Hwy St. 8.) Location of milling: Inglis St. between Pitt St. and W. Vernor Hwy. 9.) Location of milling: Casper St. between Belle St. and Pitt St.

1 - Shop Vacuum 2 axle Truck 1 driver operator/labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with .milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 3:59 PM
(Signature)

(Date)