



Michigan Department of Transportation

Inspector's Daily Report

8/25/2021 7:00 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/23/2021	Day of Week Monday	Seq. No. 1	Import Date 8/26/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 73 ° F High: 93 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 6. 1.) Location of milling: Olivet St. between Elsmere St. and Lawndale St. 2.) Location of milling: Oakdale St. between W. Vernor Hwy. and Woodmere St. 3.) Location of milling: Stair St. between W. Vernor Hwy. and Pitt St. 4.) Location of milling: Stair St. between Dix St. and Pitt St. 5.) Location of milling: Rieden St. between W. Vernor Hwy. and Pitt St. 6.) Locations of milling: Whittaker St. between Beard St. and Central St. 7.) Locations of milling: Senator St. between N. Green St. and Central St. 8.) Locations of milling: Cahalen St. between N. Green St. and Central St. 9.) Locations of milling: Lane St. between N. Green St. and Central St. 10.) Locations of milling: Carson St. between Pitt St. and W. Vernor Hwy. 11.) Locations of milling: Pearl St. between Woodmere St. and W. Vernor Hwy.

1 - Shop Vacuum 2 axle Truck 1 driver operator and 1 labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster
(Signature)

Theresa Schuster
Mar 14 2022 4:01 PM

(Date)