



Michigan Department of Transportation

Inspector's Daily Report

8/26/2021 7:30 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/24/2021	Day of Week Tuesday	Seq. No. 1	Import Date 8/26/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 73 ° F High: 92 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 6. 1.) Location of milling: Casgrain St. between Pitt St. and Belle St. 2.) Location of milling: Ternes St. between Sumner St. and Michigan Ave. 3.) Location of milling: Western St. between Saint Stephens St. and Michigan Ave. 4.) Location of milling: Dennison St. between Cabot 6.) Location of milling: Barton St. between Livernois Ave. and Rangoon St. 7.) Location of milling: Linsdale St. between Livernois Ave. and Burnette St. 8.) Locations of milling: Casgrain St. between W. Lafayette Blvd. and Army St. District 5. 9.) Location of milling: Alger St. between Brush St. and John R. St. 10.) Location of milling: W. Buena Vista St. between 14th St. and Rosa Park Blvd.

1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1-pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:02 PM
(Signature)

(Date)