



Michigan Department of Transportation

Inspector's Daily Report

8/26/2021 7:30 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/25/2021	Day of Week Wednesday	Seq. No. 1	Import Date 8/26/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 82 ° F High: 93 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 5: 1.) Location of milling: Seward St. between Woodward Ave. and 3rd St. District 3: 2.) Location of milling: Edgevale St. between John R. St. and Brush St. 3.) Location of milling: E. Lantz St between Omira St. and Yacama Rd. 4.) Location of milling: E. Lantz St. between Irvington St. and Andover St. 5.) Locations of milling Mitchell St. between E.Outer Drive and E. Remington St. NOTE: first speed hump south E. Remington St. of was not in compliance with design off sets from driveways on east and west of project Speed Hump. Speed Hump milling was still installed per design/specifications. 6.) Locations of milling Albany St. between 8 Mile Rd. and Amrad St
1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1-pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman.

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:09 PM
(Signature)

(Date)