



Michigan Department of Transportation

Inspector's Daily Report

9/1/2021 11:00 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/26/2021	Day of Week Thursday	Seq. No. 1	Import Date 9/1/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Christian Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Christian Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 76 ° F High: 90 ° F		Weather partly cloudy			



Inspector's Daily Report

9/1/2021 11:00 AM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 4:30 pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

Beechwood btwn Woodside & Greenway (2 speed humps)
Greenway btwn Beechwood & Northfield (1 speed humps)
Underwood btwn Beechwood & Northfield (1 speed humps)
Beechwood btwn Underwood Whitfield (1 speed humps)
Whitfield btwn Beechwood & Northfield(1 speed humps)
Martindale btwn Colfax & Northfield (1 speed humps)
Maplewood btwn Colfax & 96 (5 speed hump)
Vancouver btwn Colfax & 96 (4 speed humps)
Pacific btwn Colfax & 96 (4 speed hump)
Seabaldt btwn Firwood & Beechwood (2 speed humps)
Whitehead btwn Cicote & Gilbert (1 speed humps)
Horatio btwn Livernois & Martin (3 speed humps)
Pelouze btwn Livernois & Martin (3 speed humps)
Horatio btwn Larkins & Braden (1 speed humps)
Larkins btwn Michigan & Linzee(2 speed hump)
Larkins btwn Michigsn & St. John (1 speed humps)
Parkwood btwn Martin & Parkinson (1 speed hump)
Parkwood btwn Parkinson & Freer (1 speed humps)
Waldo btwn Martin & Parkinson (2 speed humps)
Edward btwn Martin & Parkinson (2 speed humps)
Bulwer btwn Martin & Parkinson (2 speed humps)
Clayton btwn Martin & Parkinson (2 speed humps)
St. John btwn Central & Martin (4 speed humps)

Total markings= 47 humps x 2 markings = 94 markings
94 total speed hump markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None



Inspector's Daily Report

9/1/2021 11:00 AM

FieldManager 5.3c

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	9.50	Graco Line Striper 250	1	9.50
	Laborers	2	9.50	DC Paint Machine		
	Operator	2	9.50	Ram 2500 Pickup Truck	1	9.50
				Ram pickup truck with trailers	2	9.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	94.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		
Contractor: Gibraltar Construction Company									

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 4:10 PM
(Signature)

(Date)