



Michigan Department of Transportation

Inspector's Daily Report

8/28/2021 7:16 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/26/2021	Day of Week Thursday	Seq. No. 1	Import Date 8/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 79 ° F High: 92 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 3: 1.) Location of milling: Buhr St. between Cliff St. and Carrie St. 2.) Locations of milling: Buhr St. between Carrie St. and Sherwood St. NOTE: first speed hump west of Carrie St. on Buhr St. was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications. 3.) Locations of milling: Dwyer St. between Casmere St. and Charles St. 4.) Locations of milling: Syracuse St. between E. Davison St. and E. McNichols Rd. 5.) Locations of milling: Albany St. between Emery St. and E. Lantz St. 6.) Locations of milling: Mitchell St. between E. Remington St. and E. Outer Dr. 7.) Locations of milling: Fenelon St. between Eldridge Ave. and Commor St. 8.) Locations of milling: Dwyer St. between Charles St. and Sobioski St. District 3. 9.) Locations of milling: Seward St. between 2nd Ave. and 3th St. 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1 - foreman and 1- labor

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:10 PM
(Signature)

(Date)