



Michigan Department of Transportation

Inspector's Daily Report

8/30/2021 7:41 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/27/2021	Day of Week Friday	Seq. No. 1	Import Date 8/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AP Andrew Paton				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AP, Andrew Paton		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 82 ° F		Weather Partly Cloudy - Rain			



Inspector's Daily Report

8/30/2021 7:41 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 1:00 pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Western st South of Michigan Ave (4 humps)
2. Saint James St South of Michigan Ave (2 humps)
3. Cabot st between Michigan Ave and John Kronk St (9 humps)
4. Ternes south of Michigan ave (1 hump)
5. Saint Lawrence st in between Summer Ave and Saint John St. (3 humps)
6. Lumley in between Michigan Ave and Saint Stephens St (3 humps)
7. Springwell st in between Michigan ave and Saint Stephens St (2 humps)

Total markings= 24 humps x 2 markings = 48 markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

Had to finish early due to rain.

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None



Michigan Department of Transportation

Inspector's Daily Report

8/30/2021 7:41 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	6.00	Graco Line Striper 250	1	6.00
	Laborers	5	6.00	DC Paint Machine		
				Ram pickup truck with trailers	2	6.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	48.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:10 PM
(Signature)

(Date)