



Michigan Department of Transportation

Inspector's Daily Report

8/31/2021 8:31 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/28/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/31/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 93 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump District 4: 1.) Locations of milling: Hillcrest St. between Rolandale St. and Mack Ave. NOTE: first speed hump west of Mack Ave. was not in compliance with design off sets from driveways. Speed Hump milling was still installed per design/specifications. 2.) Locations of milling: Lannoo St. between Frankfort St. and Mack Ave. 3.) Locations of milling: Lodewyck St. between E. Warren Ave. and Frankfort St. 4.) Locations of milling: University St. between Mack Ave. and Munich St. 5.) Locations of milling: Yorkshire Rd. between E. Warren Ave. and Frankfort St. 6.) Locations of milling: Chatworth St. between Wayeney St. and Munich St. 7.) Locations of milling: Promenade Ave. between Park Dr. and Annsbury Ave.
1 - Shop Vacuum 2 axle Truck-1 driver operator/labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1- foreman, 1- labor

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 4:11 PM (Date)