



Michigan Department of Transportation

Inspector's Daily Report

8/29/2021 2:26 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/28/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MK Mohammad Karimi				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MK, Mohammad Karimi		Revised By		Revision Date	Revision No.
Temperatures Low: 74 ° F High: 90 ° F		Weather Sunny			



Inspector's Daily Report

8/29/2021 2:26 PM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Century Cement

CONTRACTOR ACTIVITIES:

I arrived on site at 7:00am. Contractor begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 7:45 am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Pearl, Between Pitt and Woodmere
2. Lawndale, Between Pitt and Vernor
3. Carson, Between Vernor and Pitt
4. Casper, Between Dix and Belle
- 5,6. Casper, Between Belle and Pitt Qty=2
7. Stair, between Vernor and Pitt
8. Stair, between Pitt and Dix
9. Rieden, Between Vernor and Pitt
10. Whittaker, Between Beard and Green
11. Inglis, Between Pitt and Vernor
12. Pearl, Between Vernor and pitt
13. Pearl, Between Pitt and Woodmere
- 14,15. Whittaker, Between Green and Central Qty=2
- 16,17. Senator, Between Central and Green Qty=2
- 18,19. Chalfonte, Between Central and Green Qty=2
- 20,21. Lane, Between Central and Green Qty=2
22. Casgrain, between Lafayette and Army
23. Military, Between Otis and Dennis

Contractor finished up for the day at 4:30 pm and was all packed up and off site by 5:00 pm.

TESTING:

N/A

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

N/A

SPECIAL NOTES:

N/A

SITE VISITORS:

N/A

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

8/29/2021 2:26 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Foreman	1	10.00	CAT CB1.7 mini roller	1	10.00
	Labor	4	10.00	CAT IT24F loader	1	10.00
	Operator	2	10.00	Ford F-150 Pickuo	2	10.00
	Truck Driver	1	10.00	Semi with trailer	1	10.00
				Stake truck	1	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	526.500	Ft	Refer to the IDR for locations and details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:12 PM
(Signature)

(Date)