



Michigan Department of Transportation

Inspector's Daily Report

9/1/2021 9:49 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/30/2021	Day of Week Monday	Seq. No. 1	Import Date 9/1/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AP Andrew Paton				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AP, Andrew Paton		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 84 ° F		Weather Sunny			



Inspector's Daily Report

9/1/2021 9:49 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 3:30pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Lyon St between Leigh and Dearborn st (3 humps)
2. Melville St between Westend st and Harbaugh st (2 humps)
3. Witt St between Lawndale and Elsmere (2 hump)
4. Olivet st between Elsmere st and Lawndale (2 humps)
5. Rathbone between Woodmere and Springwells st (7.5 humps)
6. Homer st between Woodmere and Springwells (5 humps)
7. Longworth st between Woodmere and Springwells (7 humps)
8. Mason st between Woodmere and Elsmere (1 hump)
9. Lane St between Lawndale st and Mullane (2 humps)
10. Oakdale St between Mandale and Vernor (2.5 humps)
11. Mandale st between Woodmere and Lawndale (1.5 humps)
12. Cabot st between Woodmere and Vernor (.5 Humps)
13. Lawndale st between Woodmere and Vernor (1 Hump)
14. Pitt st between Wendell and Ferris st (.5 Humps)

Total markings= 37.5 humps x 2 markings = 75 markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

Rathbone Hump had someone parked on one side of the hump.
Some Humps were Half completed due to compressor breaking.
Contractor will Finish those up the following day.
Compressor for machine broke and had to end the day early.

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic where needed.



Inspector's Daily Report

9/1/2021 9:49 AM

FieldManager 5.3c

Site Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Foreman	1	8.50	Paint Machine	1	8.50
	Laborer	5	8.50	Pickup Truck	1	8.50
				Truck W/ Trailer	2	8.50
Gibraltar Construction Company	Foreman	1	7.50	Graco Line Striper 250	1	7.50
	Laborers	4	7.50	DC Paint Machine		
				Ram Pickup	1	7.50
				Ram pickup truck with trailers	2	7.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	75.000	Ea	See general comments for various locations.		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:12 PM
(Signature)

(Date)