



Michigan Department of Transportation

Inspector's Daily Report

8/31/2021 8:31 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 8/30/2021	Day of Week Monday	Seq. No. 1	Import Date 8/31/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 87 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump, District 4: 1.) Location of milling: Bluehill St. between Berden St. and Linville St. 2.) Location of milling: Lansdowne St. between McCormick St. and Kingsville Ave. 3.) Location of milling: Hillcrest St. between Frankfort Ave. and Chandler Park Dr. 4.) Location of milling: Bluehill St. between Harper Ave. and Berden St. 5.) Location of milling: Hazalridge St. between Brock St. and Hayes St. 6.) Location of milling: Fairport St. between Pinewood St. and Lappin St. 7.) Location of milling: Bloom St. between Charles St. and Carpenter St. 8.) Locations of milling: Minden St. between Gunston St. and Elmo St.
1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1- foreman, 1- labor

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:13 PM
(Signature)

(Date)