



Michigan Department of Transportation

## Inspector's Daily Report

9/1/2021 8:51 PM

FieldManager 5.3c

**Contract:** \_PW7035A, 2021 HMA Speed Hump Installation

|                                                               |                               |                                 |                                |                                          |                                                |
|---------------------------------------------------------------|-------------------------------|---------------------------------|--------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>8/31/2021                                  | <b>Day of Week</b><br>Tuesday | <b>Seq. No.</b><br>1            | <b>Import Date</b><br>9/2/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>CL Christian Lucas        |                               |                                 |                                | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>1                  |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                               |                                 |                                |                                          |                                                |
| <b>Entered By</b><br>CL, Christian Lucas                      |                               | <b>Revised By</b>               |                                | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 65 ° F <b>High:</b> 81 ° F |                               | <b>Weather</b><br>partly cloudy |                                |                                          |                                                |



## Inspector's Daily Report

9/1/2021 8:51 PM

FieldManager 5.3c

### Comments

CONTRACTOR ON SITE:  
Century Cement Company

#### CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 9:15am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

Edgevale btwn John R & Brush ( 1 speed humps)  
Lantz btwn Omira & Andover ( 1 speed humps)  
Mitchell btwn Remington & Outer dr. ( 2 speed humps)  
Albany btwn Amrad & 8 mile ( 2 speed hump)  
Albany btwn Lantz & Emery ( 2 speed humps)  
Syracuse btwn McNichols & Davison ( 1 speed humps)  
Bloom btwn Charles & Carpenter ( 1 speed hump)  
Fenelon btwn Commer & Eldridge ( 1 speed hump)  
Dwyer btwn Charles & Sobieski ( 1 speed hump)  
Buhr btwn Cliff & Sherwood ( 3 speed humps)  
Lansdowne btwn Moross & Kingsville ( 1 speed humps)  
Hillcrest btwn Rolandale & Mack ( 4 speed humps )

Contractor finished up for the day at 6:00pm

#### TESTING:

none

#### TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

#### EROSION CONTROL:

none

#### SPECIAL NOTES:

none

#### SITE VISITORS:

none

#### ATTACHMENTS:

HMA tickets



## Inspector's Daily Report

9/1/2021 8:51 PM

FieldManager 5.3c

## Contractors

| Contractor's Name            | Personnel    | No. | Hrs.  | Equipment             | No. | Hrs.  |
|------------------------------|--------------|-----|-------|-----------------------|-----|-------|
| Century Cement Company, Inc. | foreman      | 1   | 11.00 | CAT CB1.7 mini roller | 1   | 11.00 |
|                              | laborers     | 5   | 11.00 | CAT IT24F loader      | 1   | 11.00 |
|                              | operator     | 2   | 11.00 | Ford F-150 Pickup     | 2   | 11.00 |
|                              | truck driver | 1   | 11.00 | semi with trailer     | 1   | 11.00 |
|                              |              |     |       | stake truck           | 1   | 11.00 |

## Item Postings

| Item/Material Description                                               | Item Code | Prop. Line | Project  | Category | Quantity | Unit | Location                                                    | Brkdwn ID | Attn |
|-------------------------------------------------------------------------|-----------|------------|----------|----------|----------|------|-------------------------------------------------------------|-----------|------|
| _ Speed Hump, HMA, Modified<br>Contractor: Century Cement Company, Inc. | 5017001   | 0001       | PW-7035A | 0001     | 477.100  | Ft   | Various locations. See contractor's activities for details. |           |      |

Reviewed By: Theresa Schuster Theresa Schuster  
Mar 14 2022 4:13 PM  
(Signature)

\_\_\_\_\_  
(Date)