



Michigan Department of Transportation

Inspector's Daily Report

9/14/2021 12:11 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/1/2021	Day of Week Wednesday	Seq. No. 1	Import Date 9/15/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AP Andrew Paton				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AP, Andrew Paton		Revised By		Revision Date	Revision No.
Temperatures Low: 61 ° F High: 77 ° F		Weather Sunny			



Inspector's Daily Report

9/14/2021 12:11 PM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (12:30pm- 5 pm)

Contractor arrived on site at 12:30m to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Oakdale st between Woodmere and Vernor (1 hump)
2. Cabot st between Vernor and Woodmere (.5 humps)
3. Lawndale st between Woodmere and Vernor (1 hump)
4. Pitt st between Ferris and Wendell (.5 humps)
5. Pearl St between Woodmere and Vernor (1.5 humps)
6. Norman st between Woodmere and Vernor (1 hump)
7. Inglis st between Vernor and Pitt (1 hump)
8. Carson st between Pitt and vernor (1 hump)
9. Casper st between Dix and Pitt (3 humps)
10. Stair st between Vernor and Dix (2 humps)
11. Rieden st between vernor and Pitt (1 hump)
12. Whittaker st between Central and Beard (3 humps)
13. Senator St between N Green st and Central (2 humps)
14. Navy St between Beard st and Lawndale (7 humps)
15. Gartner st between Lawndale and Green (7 humps)
16. Calahan st between Green and Central (2 humps)
17. Lane st between Green and Central (2 humps)

Total markings= 36.5 humps x 2 markings = 73 markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:**Extras and Overruns:**

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:



Inspector's Daily Report

9/14/2021 12:11 PM

FieldManager 5.3c

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	5.00	Graco Line Striper 250	1	5.00
	Laborers	5	5.00	DC Paint Machine		
				Ram Pickup	1	5.00
				Ram pickup truck with trailers	2	5.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	73.000	Ea	See general comments for locations.		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 4:14 PM

(Date)