



Michigan Department of Transportation

Inspector's Daily Report

9/4/2021 9:41 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/1/2021	Day of Week Wednesday	Seq. No. 1	Import Date 9/7/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Christian Lucas				Federal Project Number	Elec. Attachments 1
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Christian Lucas			Revised By	Revision Date	Revision No.
Temperatures Low: 64 ° F High: 80 ° F			Weather partly cloudy		



Inspector's Daily Report

9/4/2021 9:41 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:
Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 8:15am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

Lannoo btwn Mack & Frankfort (1 speed hump @ 26.7')
Lodewyck btwn Warren & Frankfort (1 speed hump @ 27.3')
University btwn Mack & Munich (1 speed hump @ 25.7')
Bluehill btwn Linville & Harper (2 speed hump @ 25.6 & 26.1')
Yorkshire btwn Frankfort & Warren (1 speed hump @ 26.3')
Chatsworth btwn Waveny & Munich (1 speed hump @ 26.6')
Hazelridge btwn Brock & Hayes (1 speed hump @ 26.7')
Promenade btwn Annsbury & Park (1 speed hump @ 26.8')
Minden btwn Elmo & Gunston (1 speed hump @ 26.6')
Fairport btwn Pinewood & Lappin (1 speed hump @ 27.2')
Bringard btwn Hoyt & Regent (2 speed humps @ 26.9 & 26.9')
Lantz btwn Irvington & Andover (1 speed hump @ 21.5')
Dwyer btwn Soblieski & Casmere (1 speed hump @ 26.5')

Contractor finished up for the day at 4:30pm with a total of 393.4 feet installed.

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

9/4/2021 9:41 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	9.50	CAT CB1.7 mini roller	1	9.50
	laborers	5	9.50	CAT IT24F loader	1	9.50
	operator	2	9.50	Ford F-150 Pickup	2	9.50
	truck driver	1	9.50	semi with trailer	1	9.50
				stake truck	1	9.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	393.400	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:14 PM
(Signature)

(Date)