



Michigan Department of Transportation

Inspector's Daily Report

9/5/2021 9:24 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/2/2021	Day of Week Thursday	Seq. No. 1	Import Date 9/7/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Christian Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Christian Lucas			Revised By	Revision Date	Revision No.
Temperatures Low: 59 ° F High: 79 ° F			Weather partly cloudy		



Inspector's Daily Report

Comments**CONTRACTOR ON SITE:**

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 6:00pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

Chatfield btwn N.Green & Beard (1 speed hump)
Beard btwn Bostwick & Lexington (3 speed humps)
Regular btwn Waterman & Lewerenz (1 speed hump)
Lisbon btwn N.Green & Beard (1 speed hump)
Rademacher btwn Cadet & Regular (1 speed hump)
Cadet btwn Casgrain & Dragoon (2 speed humps)
Military btwn Cadet & Army (2 speed hump)
Cavalry btwn Regular & Lafayette (2 speed humps)
Casgrain btwn Regular & Lafayette (2 speed hump)
Rogers btwn Junction & Cavalry (2 speed humps)
Christiancy btwn Junction & Cavalry (1 speed hump)
Eldred btwn Junction & Cavalry (1 speed hump)
Porter btwn Campbell & Cavalry (1 speed hump)
Lansing btwn Vernor & Christiancy (2 speed humps)
Vinewood btwn Vernor & Lafayette (5 speed hump)
Bagley btwn Grand blvd & Vinewood (1 speed hump)
Porter btwn Scotten & Hubbard (1 speed hump)
Bagley btwn 24th & Grand blvd (1 speed hump)
Lansing btwn Christiancy & Lafayette (4 speed humps)
25th btwn Vernor & Toledo (3 speed humps)
Hubbard btwn Vernor & Toledo (3 speed humps)
Palms btwn Wolff & Vernor (1 speed hump)
24th btwn Vernor & Toledo (1 speed hump)
Brandon btwn Scotten & Clark (1 speed hump)
Brandon btwn McKinstry & Junction (3 speed humps)
Plumer btwn McKinstry & Junction (2 speed humps)
Campbell btwn Plumer & Vernor (3 speed humps)
Romeyn btwn Calavry & Campbell (1 speed huump)
Newberry btwn Junction & Campbell (1 speed hump)
Morrell btwn Vernor & Toledo (2 speed humps)
McKinstry btwn Vernor & Uthes (1 speed hump)
McMillan btwn Military & Junction (3 speed humps)

Total markings= 59 humps x 2 markings = 118 markings
118 total speed hump markings

DBE Contractors:

None



Inspector's Daily Report

9/5/2021 9:24 AM

FieldManager 5.3c

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.00	Graco Line Striper 250	1	11.00
	Laborers	2	11.00	DC Paint Machine		
	Operator	2	11.00	Ram 2500 Pickup Truck	1	11.00
				Ram pickup truck with trailers	2	11.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	118.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		
Contractor: Gibraltar Construction Company									

Item Remarks: V.I'd and Accepted

Reviewed By:

Theresa Schuster

Theresa Schuster

Mar 14 2022 4:14 PM

(Signature)

(Date)