



Michigan Department of Transportation

Inspector's Daily Report

9/6/2021 2:31 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/3/2021	Day of Week Friday	Seq. No. 1	Import Date 9/7/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Christian Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Christian Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 56 ° F High: 73 ° F		Weather partly cloudy			



Inspector's Daily Report

Comments**CONTRACTOR ON SITE:**

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (7:00am- 3:30pm)

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

Konkel btwn Junction & Wesson (2 speed humps)
Otis btwn Junction & Wesson (1 speed hump)
Otis btwn Hammond & Wesson (1 speed hump)
Kopernick btwn Junction & Wesson (1 speed hump)
Otis btwn Military & Livernois (1 speed hump)
Otis btwn Clippert & Livernois (2 speed humps)
Clippert btwn John Kronk & Michigan (4 speed hump)
Edward btwn Gilbert & Livernois (1 speed hump)
Military btwn Federal & Michigan (2 speed humps)
Wesson btwn Michigan & Rich (4 speed humps)
Rich btwn Wesson & Junction (2 speed humps)
Joe btwn Michigan & Buchanan (2 speed humps)
Campbell btwn Jackson & Buchanan (2 speed humps)
33rd btwn Jackson & Buchanan (2 speed humps)
Jackson btwn 29th & 30th (1 speed hump)
Lovett btwn Buchanan & Warren (4 speed humps)
30th btwn Herbert & Horatio (1 speed hump)
Rich btwn Scotten & 28th (2 speed humps)
Roosevelt btwn Magnolia & MLK (1 speed hump)
24th btwn Selden & MLK (2 speed humps)
Roosevelt btwn Ash & Michigan (1 speed hump)
25th btwn MLK & Michigan (2 speed humps)
Williams btwn Butternut & Michigan (1 speed hump)
Tillman btwn MLK & Ash (1 speed hump)

Total markings= 43 humps x 2 markings = 86 markings
86 total speed hump markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None



Inspector's Daily Report

9/6/2021 2:31 PM

FieldManager 5.3c

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	8.50	Graco Line Striper 250	1	8.50
	Laborers	2	8.50	DC Paint Machine		
	Operator	2	8.50	Ram 2500 Pickup Truck	1	8.50
				Ram pickup truck with trailers	2	8.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	86.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		
Contractor: Gibraltar Construction Company									

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:15 PM
(Signature)

(Date)