



Michigan Department of Transportation

Inspector's Daily Report

9/14/2021 12:11 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/10/2021	Day of Week Friday	Seq. No. 1	Import Date 9/15/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name AP Andrew Paton				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By AP, Andrew Paton		Revised By		Revision Date	Revision No.
Temperatures Low: 54 ° F High: 75 ° F		Weather Sunny			



Inspector's Daily Report

9/14/2021 12:11 PM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor hours (8:30am- 5:30pm)

Contractor arrived on site at 8:30am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day.

1. Engleside st between Gunston and Conner (2 humps)
2. Nashville st between Conner and Devon (3 humps)
3. College st between Gunston and Bradford (1 hump)
4. Minden st between Gunston and Conner (1 hump)
5. Elmo st between Findlay and Christy (.5 hump)
6. Christy st between Conner and Elmo (1 hump)
7. Flanders between Elmo and Gunston (1 hump)
8. Wilfred st between Roseberry and Gratiot (2 humps)
9. Kilbourne ave between Dickerson and Gratiot (5 humps)
10. Rosemary between Dickerson and Gratiot (9 humps)
11. Promenade between Conner and Dickerson (10 humps)
12. Willshire Dr. between Conner and Annsbury ave (7 humps)
13. Elmdale st between Barrett and Roseberry (2 humps)
14. Evanston St between Gunston and Dickerson st (4 humps)

Total markings= 48.5 humps x 2 markings = 97 markings

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:



Inspector's Daily Report

9/14/2021 12:11 PM

FieldManager 5.3c

None

Attachments:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	9.00	Graco Line Striper 250	1	9.00
	Laborers	4	9.00	DC Paint Machine		
				Ram pickup truck with trailers	2	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	97.000	Ea	See general comments for locations.		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 4:17 PM
(Signature)

(Date)