



Michigan Department of Transportation

Inspector's Daily Report

9/16/2021 7:22 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/14/2021	Day of Week Tuesday	Seq. No. 1	Import Date 9/16/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 91 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols , District 4. 1.) Location of symbol installation/painting: Rosemary Ave from Dickerson St. thru Chalmers St. 2.) Location of symbol installation/painting: Kilbourne Ave from Chalmers St. thru Coplin St. 3.) Location of symbol installation/painting: Glenfield Ave from Chalmers St. thru Newport St. 4.) Location of symbol installation/painting: Promenade from Dickerson St. thru Chalmers St. 5.) Location of symbol installation/painting: Wilshire St. from Dickerson St. thru Colpin St. 6.) Location of symbol installation/painting: Maiden St. from Chalmers St. thru Newport St. 7.) Location of symbol installation/painting: Wade St. from Park Dr. thru Annsbury Ave. 8.) Location of symbol installation/painting: Evanston St. from Barrett St. thru Gunston Ave. 9.) Location of symbol installation/painting: Evanston St. from Coplin St. thru Dickerson St. 10.) Location of symbol installation/painting: Evanston St. from Chalmers St. thru Newport St. 11.) Location of symbol installation/painting: Promenade Ave. from Hayes St. to Chalmers St. 12.) Location of symbol installation/painting: Promenade Ave. from Hayes St. to E. Outer Drive. 13.) Location of symbol installation/painting: Manistique St. from Elmdale St. to Evanston St. 14.) Location of symbol installation/painting Evanston St. from E. Outer Drive to Wayburn St. 15.) Location of symbol installation/painting: Wayburn St. from Evanston to Berkshire St. 16.) Location of symbol installation/painting: Evanston from Berkshire St. to Balfour St. 17.) Location of symbol installation/painting: Evanston from Beaconsfield St. to Greensboro St. 18.) Location of symbol installation/painting: Evanston from Lakepointe St. to Wayburn St. 19.) Location of symbol installation/painting: Morgul from Hayes St. to Whitehill St. 20.) Location of symbol installation/painting: Haverhill St. from Wayburn St. to Whitehill St. 21.) Location of symbol installation/painting: Bonita St. from Wayburn St. to Whitehill St. 22.) Location of symbol installation/painting: Greensboro St. from Berkshire St. to Haverhill St. 23.) Location of symbol installation/painting: Beaconfield St. from Berkshire St. to Haverhill St. 24.) Location of symbol installation/painting: Somerset St. from Berkshire St. to Haverhill St. 25.) Location of symbol installation/painting: Balfour St. from Berkshire St. to Haverhill St. 26.) Location of symbol installation/painting: Haverhill St. from McKinney St. to Evanston St.

1 - 2 axle box trailer, 1 - 1 axle flat bed trailer, 2 pick up trucks, 1 painting machine,
1 painting machine operator/foreman, 5 labors.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Labor	5	8.00	paint machine	1	8.00
	Machine	1	8.00	pick up truck	2	8.00
	operator/foreman			single axle trailer	1	8.00
				twin axle box trailer	1	8.00

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 4:18 PM
(Signature)

(Date)