



Michigan Department of Transportation

Inspector's Daily Report

9/20/2021 7:32 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/15/2021	Day of Week Wednesday	Seq. No. 2	Import Date 9/20/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 82 ° F		Weather Sunny/cloudy			

Comments

Note: Sequence #2 added being constuction quantities were not included'

On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols , District 4.

1.) Location of symbol installation/painting: Fortham St. from Hayes St. thru Moross Rd. 2.) Location of symbol installation/painting: McCormick St. from Kelly Rd. thru Harper Ave. 3.) Location of symbol installation/painting: Peerless St. from McCormick St. thru Kingsville Ave. 4.) Location of symbol installation/painting: Lansdowne St. from McCormick St. thru Kingsville Ave. 5.) Location of symbol installation/painting: Eastwood St. from Kelly St. thru Brook St. 6.) Location of symbol installation/painting: Saratoga St. from Kelly to Morang Dr. 7.) Location of symbol installation/painting: Faircrest St. from Redmound to Morang Dr. 8.) Location of symbol installation/painting: Linnhurst St. from Kelly to Rex St. 9.) Location of symbol installation/painting: Payton St. from Moross Rd. to Casino St. 10.) Location of symbol installation/painting: Duchess St. from Moross Rd. to Casino St. 11.) Location of symbol installation/painting: Whitehill St. from Moross Rd. to Casino St. 12.) Location of symbol installation/painting: Rossiter St. from Moross Rd. to Casino St. 13.) Location of symbol installation/painting: Balfour St. from Moross Rd. to Casino St. 14.) Location of symbol installation/painting: Worden St. from Moross Rd. to Casino St. 15.) Location of symbol installation/painting: Peerless St. from Moross Rd. to Casino St. 16.) Location of symbol installation/painting: Durprey St. from Moross Rd. to Casino St. 17.) Location of symbol installation/painting: Lanark St. from Moross Rd. to Casino St.

1 - 2 axle box trailer, 1 - 1 axle flat bed trailer, 2 pick up trucks, 1 painting machine, 1 painting machine operator/foreman, 4 labors.

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	60.000	Ea	Various city of Detroit street locations.		
Contractor: Gibraltar Construction Company									

Reviewed By: Theresa Schuster Theresa Schuster
 (Signature) Mar 14 2022 4:18 PM

(Date)