



Michigan Department of Transportation

Inspector's Daily Report

9/16/2021 7:22 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/15/2021	Day of Week Wednesday	Seq. No. 1	Import Date 9/16/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 82 ° F		Weather Sunny/cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the painting of Speed Hump traffic direction symbols , District 4. 1.) Location of symbol installation/painting: Fortham St. from Hayes St. thru Moross Rd. 2.) Location of symbol installation/painting: McCormick St. from Kelly Rd. thru Harper Ave. 3.) Location of symbol installation/painting: Peerless St. from McCormick St. thru Kingsville Ave. 4.) Location of symbol installation/painting: Lansdowne St. from McCormick St. thru Kingsville Ave. 5.) Location of symbol installation/painting: Eastwood St. from Kelly St. thru Brook St. 6.) Location of symbol installation/painting: Saratoga St. from Kelly to Morang Dr. 7.) Location of symbol installation/painting: Faircrest St. from Redmound to Morang Dr. 8.) Location of symbol installation/painting: Linnhurst St. from Kelly to Rex St. 9.) Location of symbol installation/painting: Payton St. from Moross Rd. to Casino St. 10.) Location of symbol installation/painting: Duchess St. from Moross Rd. to Casino St. 11.) Location of symbol installation/painting: Whitehill St. from Moross Rd. to Casino St. 12.) Location of symbol installation/painting: Rossiter St. from Moross Rd. to Casino St. 13.) Location of symbol installation/painting: Balfour St. from Moross Rd. to Casino St. 14.) Location of symbol installation/painting: Worden St. from Moross Rd. to Casino St. 15.) Location of symbol installation/painting: Peerless St. from Moross Rd. to Casino St. 16.) Location of symbol installation/painting: Durprey St. from Moross Rd. to Casino St. 17.) Location of symbol installation/painting: Lanark St. from Moross Rd. to Casino St.

1 - 2 axle box trailer, 1 - 1 axle flat bed trailer, 2 pick up trucks, 1 painting machine, 1 painting machine operator/foreman, 4 labors.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Labor	5	8.00	paint machine	1	8.00
	Machine	1	8.00	pick up truck	2	8.00
	operator/forman			single axle trailer	1	8.00
				twin axle box trailer	1	8.00

Reviewed By: Theresa Schuster
 Theresa Schuster
 Mar 14 2022 4:19 PM
 (Signature)

(Date)