



Michigan Department of Transportation

Inspector's Daily Report

9/28/2021 7:45 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date	Day of Week	Seq. No.	Import Date	Project Engineer	Construction Engineer
9/27/2021	Monday	1	9/28/2021	Kevin Surhigh	Steve Bannasch
Inspector's Initials-Name				Federal Project Number	Elec. Attachments
MC Michael Cruciano					None
Prime Contractor					
Century Cement Company, Inc.					
Entered By		Revised By		Revision Date	Revision No.
MC, Michael Cruciano					
Temperatures		Weather			
Low: 65 ° F High: 82 ° F		Sunny/cloudy			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump, District 4: 1.) Location of milling: Riad St. between Moross Rd. and Casino St. 2.) Location of milling: Lansdowne St. between Moross Rd. and Casino St. 3.) Location of milling: Tyrone St. between Moross Rd. and Kingsville Ave. 4.) Location of milling: Chester St. between Moross Rd. and Kingsville Ave. 5.) Location of milling: Marselles St. between Frankfort St. and Southhampton St. 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor, 1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator, 1- foreman, 2- labor

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor	3	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	1	10.00	7 yd single axle dump	1	10.00
	Vaccum track driver	1	10.00	track		
				Bobcat/milling machine	1	10.00
				Vaccum truck	1	10.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:19 PM
(Signature)

(Date)