



Michigan Department of Transportation

Inspector's Daily Report

9/29/2021 8:26 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date	Day of Week	Seq. No.	Import Date	Project Engineer	Construction Engineer
9/28/2021	Tuesday	1	9/30/2021	Kevin Surhigh	Steve Bannasch
Inspector's Initials-Name				Federal Project Number	Elec. Attachments
MC Michael Cruciano					None
Prime Contractor					
Century Cement Company, Inc.					
Entered By		Revised By		Revision Date	Revision No.
MC, Michael Cruciano					
Temperatures		Weather			
Low: 58 ° F High: 73 ° F		Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling of Speed Hump, District 4: 1.) Location of milling: Grayton St. between Chandler Park Drive and Southhampton St. 2.) Location of milling: Bishop St. between Chandler Park Drive and Southhampton St. 3.) Location of milling: Yorkshire St. between Chandler Park Drive and Linville St. 4.) Location of milling: Yorkshire St. between Southhampton St. and Frankfort St. 5.) Location of milling: Yorkshire St. between E. Warren Ave. and Cornwall St. 6.) Location of milling: Cornwall St. between Grayton St. and Harvard St. 7.) Location of milling: Bishop St. between Waveney St. and Mack Ave. 8.) Location of milling: Yorkshire Rd. between Mack ave and Rosewood St.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator/ foreman, - 2 - labors

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor	2	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	1	10.00	7 yd single axle dump track	1	10.00
				Bobcat/milling machine	1	10.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:20 PM
(Signature)

(Date)