



Michigan Department of Transportation

Inspector's Daily Report

9/30/2021 8:15 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/29/2021	Day of Week Wednesday	Seq. No. 1	Import Date 9/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 72 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling. 1.) Locations of milling: Yorkshire Rd. between Mack ave. and Wayney St. 2.) Location of milling: Rosewood St. between Grayton St. and Harvard Rd. 3.) Location of milling: Rosewood St. between Yorkshire Rd. and Kensington Ave. 4.) Location of milling: Audubon Rd. between Wallingford St and E. Warren Ave.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator/ foreman, 1 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor,

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor	2	9.50	2 axle flat bed trailer	1	9.50
	Machine Operator	1	9.50	7 yd single axle dump track	1	2.00
	Vaccum Truck driver	1	9.50	Bobcat/milling machine	1	9.50
				Vaccum Truck	1	9.50

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 4:20 PM
(Signature)

(Date)