



Michigan Department of Transportation

Inspector's Daily Report

10/1/2021 7:48 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 9/30/2021	Day of Week Thursday	Seq. No. 1	Import Date 10/1/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 51 ° F High: 74 ° F		Weather Sunny			

Comments

On site with Century Cement Gibraltar witnessing the milling. 1.) Locations of milling: Devonshire Rd. between Brunswick St. and Windsor St. 2.) Location of milling: Haverhill St. between Bremen St. and Waveney St. 3.) Location of milling: Buckingham Ave. between Bremen St. and Waveney St. 4.) Location of milling: Somerset Ave. between Bremen St. and Waveney St. 5.) Location of milling: Somerset Ave. between Waveney St. and Munich St. 6.) Location of milling: Bedford St. between E. Warren Ave. and Munich St. 7.) Location of milling: Bedford St. between Frankfort St. and Southampton St. 8.) Location of milling: Bedford St. between E. Outer Drive and Linville St. 9.) Location of milling: Beaconsfield St. between Haverhill St. and Courville St.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator/ foreman, 1 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor,

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor	2	10.00	2 axle flat bed trailer	1	10.00
	Machine Operator	1	10.00	7 yd single axle dump track	1	10.00
	Vaccum Truck driver	1	10.00	Bobcat/milling machine	1	10.00
				Vaccum Truck	1	10.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 4:20 PM
(Signature)

(Date)