



Michigan Department of Transportation

Inspector's Daily Report

10/5/2021 8:15 AM

FieldManager 5.3c

Contract: **PW7035A, 2021 HMA Speed Hump Installation**

IDR Date 10/4/2021	Day of Week Monday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 72 ° F		Weather Cloudy			

Comments

On site with Century Cement Gibraltar witnessing the milling. District 4 - 1.) Locations of milling: Tennessee St. between Freud St. and Essex 2.) Locations of milling: Marlborough St. between Korte St. and Scripps Ave. 3.) Locations of milling: Cooper St. between E. Warren Ave. and Murray St. 4.) Locations of milling: Felch St. between Cooper St. and McClellan St. 5.) Locations of milling: Wade St. between Connor St. and Gunston Ave. 6.) Locations of milling: Barrett St. between Evanston St. and Camden Ave. 7.) Locations of milling: Barrett St. between Wade St. and Maiden St. 8.) Locations of milling: Corbett Ave, between Barrett St and Roseberry St.

1 - single axle dump truck, 1 - 2 axle flat bed trailer, 1- pick up trucks, 1- Bobcat with milling machine, 1 - milling machine operator/ foreman, 1 - labor, 1 - Shop Vacuum 2 axle Truck-1 driver operator and 1 labor,

After the completion of milling at project Speed Hump locations, traffic cones were placed for safety.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Labor/milling	1	10.50	2 axle flat bed trailer	1	10.50
	Machine Operator	1	10.50	7 yd single axle dump track	1	10.50
	Vaccum Truck/driver	1	2.00	Bobcat/milling machine	1	10.50
	Vaccum Truck/labor	1	2.00	Vaccum Truck	1	2.00

Reviewed By: Theresa Schuster
 Theresa Schuster
 Mar 14 2022 4:22 PM
 (Signature)

(Date)